# VENTURA COUNTY WATERWORKS DISTRICT No. 1 STOCKTON RESERVOIR REPLACEMENT PROJECT DRAFT MITIGATION MONITORING AND REPORTING PROGRAM

## LEAD AGENCY/PROJECT PROPONENT

Ventura County Waterworks District No. 1 P.O. Box 250 6767 Spring Road Moorpark, CA 93021

Contact: Mr. Matt Grieger, Project Manager (805) 378-3020


#### **PURPOSE**

Pursuant to Section 15097 of Title 14 of the California Code of Regulations, in order to ensure that the mitigation measures and project revisions identified in the Mitigated Negative Declaration (MND) are implemented, the lead agency in making findings related to significant impacts pursuant to Sections 15091 and 15093 of Title 14 of the California Code of Regulations, shall adopt a program for monitoring or reporting on the revisions which it has required in the project to mitigate or avoid significant impacts. The program is to address adopted or required changes made to a project or imposed as conditions of approval to mitigate the significant environmental impacts of the project. This legislation is codified as Section 21081.6 in the State Public Resources Code. As such, a Mitigation Monitoring and Reporting Program is required to be adopted by the Ventura County Waterworks District No. 1 (VCWWD No. 1 or District) concurrent with the adoption of findings for the Stockton Reservoir Replacement Project (Project).

#### PROJECT LOCATION

The existing Stockton Reservoir is located on the south side of Stockton Road in unincorporated Ventura County. The replacement reservoir site is located on the east side of Stockton Road slightly northwest of the existing Stockton Reservoir and about 0.5-mile north of Broadway Road. The Assessor's Parcel No. is 108-0-170-115. Additionally, a segment of water pipeline is proposed to be installed in Stockton Road between the existing and proposed reservoir sites. A Regional and Project Location Map is provided as Figure 1.

Staging of equipment and material laydown area will occur within the boundaries of the proposed new reservoir site. Some laydown of materials for pipeline installation within the right-of-way of Stockton Road will occur adjacent to the pipeline trench. Construction within the Stockton Road right-of-way may temporarily take out one traffic lane.



Base Map Source: Thomas Guide 2009, Ventura County (pgs. 475 & 476)



# PROJECT DESCRIPTION

The District proposes to build a new 1.0 MG reservoir at a site near the existing Stockton Reservoir site. The new reservoir will be an above-ground, welded steel tank, 80-feet in diameter, 30-feet in height with a knuckled roof. It is anticipated that the tank will be founded on a concrete ring wall and soil pad at an approximate elevation of 974 feet. There will be a concrete berm and asphalt road around the perimeter of the tank. Other elements of the proposed tank replacement include construction/installation of:

- Paved access road from Stockton Road to the tank;
- Pipeline (420 linear feet, 12-inch diameter, from the new tank to connect with an existing 12-inch water line located approximately 300 feet west of the intersection of the proposed tank access road and Stockton Road near the existing tank);
- Road culvert;
- Storm drain (18-inch to carry water from the pad to existing drainage channel on Stockton Road and accommodate flow from an emergency overflow event from the reservoir);
- Fencing (6-feet high chain link with three strands of barbed wire on top);
- Retaining wall;
- Solar-powered supervisory control and data acquisition (SCADA) system;
- Solar-powered lighting;
- Seeding of the site for erosion control.

Once the proposed reservoir is operational, the existing reservoir will be decommissioned and placed on standby for emergency use.

The preliminary construction start date is April 2016 and completion is expected to occur by December 2016. Construction will occur eight hours per day, Monday through Friday between the hours of 7:00 am and 4:00 pm.

### MITIGATION MONITORING CHECKLIST

The following table/checklist lists the environmental mitigation measures recommended in the Initial Study for the Ventura County Waterworks District No. 1 Stockton Reservoir Replacement Project that are incorporated into the project description. The table also indicates when and how often the mitigation measures shall be monitored, as well as who is responsible for monitoring compliance. The checklist serves as a reporting mechanism to ensure compliance with all mitigation measures/conditions of approval. The date of project compliance

with each measure, initials of the person responsible for monitoring and any comments of the monitor shall be noted on the checklist. The table/checklist constitutes the Ventura County Waterworks District No. 1's Mitigation Monitoring Program, and will be placed in the project file. The Mitigation Monitoring Program is a public document and is available for review with the exception of any proprietary information covered by an appropriate claim of confidentiality or otherwise found to qualify for an exemption from the Public Records Act (Government Code Section 6250 et. seq.).

# **IMPLEMENTATION AND MONITORING PROCESS**

As indicated above, the Ventura County Waterworks District No. 1 has adopted the mitigation measures as identified in this Program as part of the project description for the proposed Stockton Reservoir Replacement Project. As the lead agency for the Project and Project proponent, the District is ultimately responsible for ensuring that these measures are implemented (see Table M-1).

Table M-1. Mitigation Monitoring Required by Ventura County Waterworks District No. 1 for the MWTP Reclaimed Water Distribution System Phase IV Project – Implementation Table

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)		
	Air Quality					
AQ1	The District shall implement a fugitive dust control program. The dust control program should include the following procedures:	Dust and emission control measures shall be implemented during construction.	These measures will be part of the construction specifications provided to the contractor.			
	The area disturbed by clearing, grading, earth moving, or excavation operations shall be minimized to prevent	uon.	Dust and emission control requirements shall be shown on all grading plans.			
	excessive amounts of dust.  Pre-grading/excavation		The District shall conduct periodic inspections of the grading and			
	activities shall include watering the area to be graded or excavated before commencement of grading or excavation operations. Application of water (preferably reclaimed, if available) should penetrate sufficiently to minimize fugitive dust during grading activities.		construction areas, and of adjacent areas, during construction to ensure compliance.			
	<ul> <li>All trucks shall be required to cover their loads as required by California Vehicle Code §23114.</li> </ul>					
	All graded and excavated material, exposed soil areas, and active portions of the construction site, including unpaved on-site roadways, shall be treated to prevent fugitive dust. Treatment shall include, but not necessarily be limited to, periodic watering, application of environmentally-safe soil stabilization materials, and/or roll-compaction as					
	appropriate. Watering shall be done as often as					

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
	necessary and reclaimed water shall be used whenever possible.			
	Graded and/or excavated inactive areas of the construction site shall be monitored at least weekly for dust stabilization. Soil stabilization methods, such as water and roll-compaction, and environmentally-safe dust control materials, shall be periodically applied to portions of the construction site that are inactive for over four days. If no further grading or excavation operations are planned for the area, the area shall be seeded and watered until plant growth is evident, or periodically treated with environmentally-safe dust suppressants, to prevent excessive fugitive dust.  Signs shall be posted onsite limiting traffic to 15 miles per hour or less.  During periods of high winds (i.e., wind speed sufficient to cause fugitive			
	dust to impact adjacent properties), all clearing, grading, earth moving, and excavation operations shall be curtailed to the degree necessary to prevent fugitive dust created by on-site activities and operations from being a nuisance or hazard, either off-site or on-site. The site superintendent / supervisor shall use his/her discretion in conjunction with the APCD in determining when winds are excessive.			
	Personnel involved in			

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
	grading operations, including contractors and subcontractors, shall be advised to wear respiratory protection in accordance with California Division of Occupational Safety and Health regulations.			
	<ul> <li>Material stockpiles shall be enclosed, covered, stabilized, or otherwise treated as needed to prevent blowing fugitive dust off-site.</li> </ul>			
	All project construction and site preparation operations shall be conducted in compliance with all applicable Ventura County APCD Rules and Regulations with emphasis on Rule 50 (Opacity), Rule 51 (Nuisance), Rule 55 (Fugitive Dust) and Rule 10 (Permits Required).			
AQ2	Minimize equipment idling time.	Same as above for AQ1	Same as above for AQ1	
AQ3	Maintain equipment engines in good condition and in proper tune as per manufactures' specifications.	Same as above for AQ1	Same as above for AQ1	
AQ4	Lengthen the construction period during smog season (May through October), to minimize the number of vehicles and equipment operating at the same time.	Same as above for AQ1	Same as above for AQ1	
AQ5	Use alternatively fueled construction equipment such as compressed natural gas (CNG), liquefied natural gas (LNG), or electric, if feasible.	Same as above for AQ1	Same as above for AQ1	
		Groundwater Quar	ntity	
GWQ1	Any landscaping provided at the proposed Stockton Reservoir site, shall include low water usage landscape plants and irrigation systems and/or low water usage	Project plans to reflect requirement. Implementation during	District to retain Project Plans and conduct inspection to ensure proper implementation.	

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
	plumbing fixtures and other measures designed to reduce water usage.	construction.		
		Surface Water Qua	ality	
WQ1	Project construction shall meet performance criteria defined in Section 1 of Part 4.F of the Ventura Countywide Municipal Stormwater Permit through the inclusion of the effective Best Management Practices (BMPs) for Construction Sites Less than One Acre during all ground disturbing activities or the BMPs for Construction Sites Over One Acre but Less than Five Acres as appropriate. The project applicant (District) is required to develop and implement a Stormwater Pollution Control Plan (SWPCP). VCWWD No. 1 shall review and approve the SWPCP for the Project for compliance with Section 1 or 2 and Section 6 regarding repaving of Part 4.F of the NPDES permit. The review shall be done by qualified personnel. The VCWWD No. 1 shall provide a copy of the approved SWPCP to the Watershed Protection District, Water and Environmental Resources Division for permit tracking purposes. The SWPCP shall be reviewed and approved by the Watershed Protection District prior to issuance of a notice to proceed to the contractor. A VCWWD No. 1 inspector shall conduct inspections per Section 8 of Part 4.F of the MS4 permit to assure effective installation and functionality of	SWPCP - prior to construction and implementation of SWPCP during construction.	District to retain copy of SWPCP and conduct periodic inspections.	
	the approved BMPs.	Biological Resour	ces	
BIO1	Purpose: In order to prevent impacts on birds protected under the Migratory Bird Treaty Act, land clearing activities shall be regulated.	If land clearing activities will occur between January 1 and September 1,	The District shall commission a Survey Report from a County-approved biologist documenting	

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
	Requirement: The District shall conduct all demolition, tree removal/trimming, vegetation clearing, and grading activities (collectively, "land clearing activities") in such a way as to avoid nesting native birds. This can be accomplished by implementing one of the following options:  1. Timing of construction: Prohibit land clearing activities during the breeding and nesting season February 1 - August 31 or January 1 - September 1 if raptors have the potential to occur, in which case the following surveys are not required; or  2. Surveys and avoidance of occupied nests: Conduct site-specific surveys prior to land clearing activities during the breeding and nesting season (January 1 - September 1) and avoid occupied bird nests. Surveys shall be conducted to identify any occupied (active) bird nests in the area proposed for disturbance. Occupied nests shall be avoided until juvenile birds have vacated the nest. All surveys shall be conducted by a County-approved biologist.	nesting bird surveys shall be conducted 30 days prior to initiation of land clearing activities, and weekly thereafter, and the last survey for nesting birds shall be conducted no more than 3 days prior to initiation of land clearing activities. The Survey Report documenting the results of the first nesting bird survey shall be finalized prior to construction. The Mitigation Monitoring Report shall be finalized within 14 days of completion of the land clearing activities.	the results of the initial nesting bird survey and a plan for continued surveys and avoidance of nests in accordance with the requirements above. The District shall commission a Mitigation Monitoring Report from a County-approved biologist following land clearing activities documenting actions taken to avoid nesting birds and results.	
	An initial breeding and nesting bird survey shall be conducted 30 days prior to the initiation of land clearing activities. The project site must continue to be surveyed on a weekly basis with the last survey completed no more than 3 days prior to the initiation of land clearing activities. The nesting bird survey must cover the development footprint and 300 feet from the development footprint. If occupied (active) nests are			

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
	found, land clearing activities within a setback area surrounding the nest shall be postponed or halted. Land clearing activities may commence in the setback area when the nest is vacated (juveniles have fledged) provided that there is no evidence of a second attempt at nesting, as determined by the County-approved biologist. Land clearing activities can also occur outside of the setback areas. The required setback is 300 feet for most birds and 500 feet for raptors, as recommended by the California Department of Fish and Wildlife. This setback can be increased or decreased based on the recommendation of the County-approved biologist			
	and approval from the Planning Division.			
		Scenic Resource	es	
SR1	The new tank should be colored to blend in with the natural surroundings and the edges rounded to soften its appearance. The following photo of the reservoir north of Palmer Drive in Moorpark is an example.			
	Pa	aleontological Reso	ources	
P1	Geologic borings along the pipeline route will be taken prior to construction start. Boring logs will be interpreted by a qualified geologist. If it is determined that pipeline installation will impact Saugus Formation or borings	Contract with geologist take and interpret borings before construction.	Retain a copy of boring logs and geologist's interpretation.	

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
	are not conducted, then measure P2 will be implemented.			
P2	The District shall implement a paleontological monitoring program for project areas where excavation would impact native Saugus Formation materials (pipeline route). The paleontological monitoring program shall be comprised of at least the following elements:	Contract with Paleontologist prior to construction.  Implement monitoring program during construction.	Retain a copy of communications with paleontologist and paleontological monitoring report.	
	a) A qualified, Ventura County-approved paleontologist shall be retained by the District to monitor initial excavation activities within the pipeline route where excavation has the potential to extend into native Saugus Formation materials to determine if continued monitoring is warranted, and if so, to develop a monitoring schedule.			
	b) The Project paleontologist will provide an educational overview relating to paleontological issues in Ventura County and protection of resources at the Project site to all construction employees who will be onsite during the ground-disturbing phases of Project construction.			
	c) In the event that fossil remains are found during Project construction in any location, work shall be stopped immediately or redirected away from the find. The Project paleontologist or other Ventura County approved paleontologist shall be called to the site immediately to assess the site and determine further mitigation measures to be implemented as necessary.  d) If fossils are encountered,			

Mitigation Number	Mitigation Measure Implementation Documentation Required			District Compliance Verification (Signature and Date to be Completed)
	the paleontologist will salvage scientifically significant fossil remains.			
	e) The paleontologist shall have the power to temporarily halt or divert grading efforts to allow evaluation and any necessary salvage of exposed fossils which are determined as potentially significant.			
	f) All significant fossils collected shall be identified. These remains shall be donated to an institution with research and/or educational interest in the materials and a retrievable storage system such as the Los Angeles County Museum of Natural History.			
	g) Locations of recorded fossil localities are confidential and are to be released on a "need to know" basis only to reduce unauthorized collecting activities.			
	h) A final report summarizing findings, including an itemized inventory and contextual stratigraphic data, shall accompany the fossils to the designated repository with a copy also retained by the District.			
		Cultural Resource	ces	
CUL1	In the event that archaeological resources are unearthed during project construction, all earth disturbing work within 30 meters (100 ft) of the find must be temporarily suspended until an archaeologist has evaluated the nature and significance of the find. After the find has been appropriately mitigated, work in the area may resume. A Chumash representative should monitor	During ground disturbance.	The District is responsible for ensuring that the contractor informs the District any time a potentially significant cultural resource is discovered during the project and for ensuring that an archaeologist is summoned to the site to evaluate the resource. District to	

Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
associated with Native American materials.		communications pertaining to archaeological resources discovered at project sites.	
If human remains are unearthed, State Health and Safety Code Section 7050.5 requires that no further disturbance shall occur until the County Coroner has made the necessary findings as to origin and disposition pursuant to Public Resources Code Section 5097.98. If the remains are determined to be of Native American descent, the coroner has 24 hours to notify the Native American Heritage Commission. The District shall also be notified of any such find.	During ground disturbance	The District is responsible for ensuring that the contractor informs the District any time human remains, or what appears to be human remains, are discovered and shall ensure the County Coroner is summoned. The District shall keep written documentation of any such incidents in the project file.	
	Hydraulic Hazar	ds	
The Project design will incorporate: 1) measures for detention of runoff (e.g., swales or basin) to ensure that runoff from the site is maintained at existing levels; and 2) runoff energy-dissipation features (e.g. placement of cobbles at discharge points) to prevent erosion.	Incorporate design elements before construction. Install runoff detention elements during construction	The District shall review Project plans to ensure the runoff detention feature(s) are included, and shall conduct a site inspection to ensure that the feature(s) have been installed at the Project site.	
Hazar	dous Materials a	nd Waste	
Ventura County Waterworks District No. 1 shall ensure that soil disturbing activities in agricultural areas will be done under the assumption that residual pesticides exist within these soils, and appropriate safety precautions as required under the applicable Occupational Safety and Health Administration (OSHA) regulations will be followed. Additionally, if during construction of the Project, any other type of soil contamination is suspected by the construction contractor.	During project construction.	Periodic site inspection. Retain any reports pertaining to unanticipated finds and their disposition.	

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
	stop and appropriate health and safety procedures shall be implemented including contact with the Ventura County Environmental Health Department. If determined necessary by the Ventura County Health Department or other regulatory agency with jurisdiction over the environmental resources affected, appropriate remedial activity shall be conducted prior to the resumption of work in the area of concern. Remediation could involve removal and proper disposal of contaminated materials, onsite treatment, etc.			
HAZ2	Prior to Project construction and as part of the coordination with Southern California Edison regarding the Project, the District will request information regarding the PCB (historical and current) content of the pole-mounted transformers located at the Project site. If the transformers contain PCBs, then a qualified environmental consultant will visually inspect the transformers and ground surface underneath the transformers for any evidence of leakage. In the event there is evidence of leakage, then chemical analyses of the soil will be conducted in accordance with all applicable regulations to determine if the soil contains regulated quantities of PCBs. Should regulated quantities of PCBs exist at the Project site, then the Project site will be remediated to regulatory standards by appropriately trained hazardous materials remediation personnel prior to any construction work at the site including site preparation activities.	Coordination with Southern California Edison Prior to Construction		

Mitigation Number	Mitigation Measure Implementation Timing		Documentation Required	District Compliance Verification (Signature and Date to be Completed)
	Tra	ansportation/Circ	ulation	
T1	The District shall make a condition of the construction contractor bid specifications that during the construction phase of the Project, all construction-related trips affecting State Highways will occur outside of the peak hours to the maximum extent feasible. Peak hours are 6:30 to 9:30 am and 3:30 to 6:30 p.m. weekdays.	Inform contractors prior to bid. Implement during construction.	Retain copy of bid specifications in file. District to conduct periodic site inspection.	
Т2	The District shall apply for Encroachment Permits from the Permits Division of the County Transportation Department for work on County roads. The District should contact the Permits Division at 805-654-2055 for the requirements of this permit.	Prior to construction.	Permit.	
T3	A Traffic Control Plan shall be prepared by a traffic engineer, submitted, reviewed and approved by the County for any road closure or partial road closure. The Plan shall be shall be designed to mitigate any potential disruptions to vehicle, pedestrian and bicycle movements, as well as property access during construction within the road right-of-way. The Plan must be approved the required minimum number of days (seven calendar days for the County) prior to the actual road closure, or detour. The Traffic Control Plan should include, but not necessarily be limited to the following as appropriate:  Use of a flagger at work access areas;  Maintain two-way traffic at all times, where feasible;  Provide safety measures to separate motorists from the construction workers	Plan to be prepared prior to construction and implemented during construction.	The District to retain plan(s) and conduct periodic field verification.	

Mitigation Number		Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
		and the work zone;			
	•	Ensure access for emergency vehicles at all times;			
	•	Provide access to adjacent residences and businesses to the extent feasible;			
	•	Open lanes as soon as possible to restore normal traffic patterns;			
	•	Provide advance notification of the construction Project to residences and business in the affected area;			
	•	Notify the public during construction, using methods such as large electronic monitoring signs, notification to impacted residents, appropriate detour signs, and notifications to schools and emergency providers;			
	•	Provide an information hotline to be manned during business hours;			
	•	Provide a designated traffic control coordinator to ensure compliance with the Traffic Control Plan;			
	•	During construction, cover open trenches with metal plates at the end of the work day;			
	•	After construction, restore the roads to their preconstruction condition;			
	•	During the hauling of material to or from the Project sites, the trucks shall be covered to secure all material so that any nuisance or danger to the public from flying debris can be avoided, and			
	•	Inspect and maintain truck			

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
	safety equipment.			
Т4	Provide the County Transportation Department a Site Plan that shows the proximity of trenching operation, construction equipment, and storage of materials to the Stockton Road right-of-way and road edge.	Prior to construction on road rights-of-way.	District to retain copy of Site Plan and correspondence with County Transportation Department.	
Т5	Oversize vehicle permits shall be obtained from Caltrans, the County of Ventura and any other impacted jurisdiction as appropriate if such vehicles are to be used in the truck hauling operations.	Prior to construction.	District to verify permits have been obtained and note herein.	
Т6	All construction within the roadway right-of-way shall conform to the applicable County Road Standards.	During construction.	District to conduct verification inspection.	
Т7	Any wide loads or unusual loads (e.g., excessively long loads) to be transported on State highways will require a Transportation Permit from Caltrans.	Prior to transport of oversized loads.	District to verify permits have been obtained and note herein.	
Т8	The District shall comply with the Ventura County Transportation Department policy regarding a moratorium on trenching on recently paved roads. If the road has been paved in the last five years, then the District will be responsible for overlaying the entire width of the road. (Stockton Road was paved in 2011.)	After construction.	District to coordinate with Transportation Department and retain communications record. If recently paved roads trenched, District will do visual inspection to ensure contractor overlays entire road width.	
Т9	The District shall require the construction contractor(s) for the Project to protect pavement, berms, and drainage structures within the Project work area from damage that may be caused by trucks and construction-related trips. Any portion damaged during construction, in the opinion of the Transportation Department or Designee, shall be replaced in accordance with the current	Within 30 days of Project completion if necessary.	District to conduct periodic inspection of pavement, berms and drainage structures and record including photo-documentation any Project related damage. District to photo-document any required repair that may be implemented.	

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)		
	Standard Construction Details and/or in a manner acceptable to the Transportation Department or designee of the affected roadway within 30 days of completion of the Project.					
T10	The Project driveway shall be constructed per County Road Standard Plate E-7.	Design prior to construction. Implementation during construction	District to review plans and conduct visual inspection to ensure implementation of appropriate design.			
T11	The Project shall maintain clear sight visibility north and south of the driveway.	Throughout the life of the project.	District staff to periodically inspect visibility from project driveway and ensure that there are no obstructions to views to the north and south.			
		Water Supply				
WS1	Project impact areas requiring revegetation, shall be revegetated using drought-tolerant native plants and water conserving techniques.	After construction.	District to retain list of landscaping plants used for revegetation and written description of any irrigation infrastructure and methodologies used as part of the revegetation effort.			
WS2	Short-term Project construction water demands shall be met using reclaimed water (e.g., dust suppression and irrigation of revegetated areas).	During and after construction.	District shall conduct periodic site inspection for verification and note findings herein.			
	Solid Waste Management					
SW1	Recyclable Construction Materials: Contract specifications for this project must require that all recyclable materials generated during the demolition and/or construction phases of the project (e.g., concrete, asphalt, rebar, wood, and metal) be recycled at an appropriate, permitted, recycling facility. A complete list of permitted construction and demolition debris recycling	During construction phase.	Field check. District to retain copy of completed Form C (see SW5).			

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
	facilities in Ventura County is available at: www.vcpublicworks.org/C&D. All non-recyclable materials must be disposed at a permitted solid waste disposal facility.			
SW2	Soil - Recycling & Reuse: Contract specifications for this project must include a requirement that soil and sand not reused on-site during the construction phase of the project be transported to an authorized or permitted organics facility for recycling or reuse. Illegal disposal and landfilling of soil is prohibited. A complete list of facilities in Ventura County that recycle soil is available at: www.vcpublicworks.org/C&D.	During construction phase.	Field check. District to retain copy of completed Form C (see SW5).	
SW3	Green Materials - Recycling & Reuse: The Contract Specifications for this project must include a requirement that all wood waste and vegetation removed during the construction phase of this project must be diverted from the landfill. This can be accomplished by on-site chipping and land-application at various project sites, or by transporting the materials to an authorized or permitted greenwaste facility in Ventura County. A complete list of authorized greenwaste facilities is located at: www.vcpublicworks.org/green waste.	During construction phase.	Field check. District to retain copy of completed Form C (see SW5).	
SW4	Recyclable Construction & Demolition Debris – Required Report: Contractors shall submit a Form B – Recycling Plan to the IWMD for approval prior to the issuance of the Notice to Proceed, as provided in Section 6-7.4. of the VCSS. The Recycling Plan must specify how all recyclable materials generated by the project (e.g., metal, concrete,	Prior to construction phase.	District to retain copy of completed Form B.	

Mitigation Number	Mitigation Measure	Implementation Timing	Documentation Required	District Compliance Verification (Signature and Date to be Completed)
	wood, greenwaste, and soil) will be diverted from the landfill. A copy of IWMD's Form B – Recycling Plan is available at: www.vcpublicworks.org/forms B&C.			
SW5	Recyclable Construction & Demolition Debris – Required Report: Contractors shall submit a Form C – Recycling Report to the IWMD for approval prior to the Engineer's preparation of the final estimate, as provided in Section 9-3.2 of the VCSS. The Form C – Recycling Report must have original recycling facility receipts and/or other documentation attached to verify recycling, on-site reuse, or salvage occurred. A copy of IWMD's Form C – Recycling Report is available at: www.vcpublicworks.org/forms B&C.	After construction phase.	District to retain copy of completed Form C.	
Law Enforcement				
L1	The District shall ensure that proper security measures are followed during the construction phase of the Project to protect materials, tools and equipment.	During construction.	District to conduct periodic field inspection.	

20